Jerome Newton, Mayor

Commissioners
Barbara Kornegay
Mayor Pro Tempore
Vicky Darden
Delreese Simmons
Danny Keel
Tommy Brown



Tel – 919-658-5561 Tel – 919-658-9539

Glenn Holland Interim Town Manager

Sherry Davis Town Clerk

April 10, 2025 Quarterly Report Summary TOWN OF MOUNT OLIVE WASTE WATER TREATMENT PLANT EMC SOC WQ S20-0021 Reporting Period: January , February & March 2025

WQCS00129 - COLLECTIONS

Report on Progress Made Under SOC Requirements

In the last 3 months, the sewer collections department has made substantial progress in maintaining and improving the sewer system during the first quarter of 2025. A dedicated cameral operator has been hired as a full-time employee. This has allowed the sewer collections department to make significant progress in CCTV inspections and take a proactive approach to system maintenance.

The sewer collections department cleaned and inspected 26,328 linear feet of sewer pipe and addressed areas identified for maintenance and repairs. A previously unknown manhole was uncovered, smoke testing was performed on sections of the system and the sewer collections department submitted documentation to the Division of Water Resources eighteen days ahead of schedule.

The sewer collections department has implemented detailed tables to track inspection locations, lengths and any necessary repairs. These tables provide a comprehensive record of all work completed.

Report on Expected Progress In the April, May & June 2025 Quarter

The sewer collections department will continue to prioritize CCTV inspections and cleaning to stay ahead of the required schedules for future Special Order of Consent reporting.

The GIS team will receive ongoing updates regarding inspection progress, ensuring that all collected data is accurately reflected in the system.

We will continue to the identification process for previously unknown manholes to provide valuable information for future maintenance and system updates.

Non- Discharge WQ0029169 Contract I

Report on Progress Made Under SOC Requirements

Contract I & Contract II have been certified by the Engineer, however the spray fields are not operational as outlined in the permit. The system is not installed as designed, under the guidance of NC DWQ the Town continues to operate the system to the best of our ability.

Report on Expected Progress In the April, May & June 2025 Quarter

Contract I has been certified and no other work will be performed. Operators will be operating the system to define its limitations.

Discharge Permit NC0020575 Contract II

Report on Progress Made Under SOC Requirements,

Contract has been completed, however the Town has not received a certification for the completion. Does the state have a copy of the certification? If, so can a copy be provided to the Town.?

Warranty work was performed on Sand Filter #2 it was repaired first and put back in service February 11th 2025. Sand filter #1 was put back in service February 24th 2025.

Report on Expected Progress In the April, May & June 2025 Quarter

The Town will continue working with the contractor to complete all warranty work.

Head Works Analysis/Industrial Water Survey

This project has been completed and the Town is awaiting the final documents from TRC.

Glenn Holland

Interim Town Manager