



Johnson County Special Utility District

2019-2021 Capital Improvement Program Bundled Project

March 2021

Johnson County Special Utility District (JCSUD) is well under construction on approximately 28 miles of infrastructure within our system. These projects will improve the supply of water in some areas of the system, while also providing fire hydrants that will benefit the local area. The installation of these lines will also improve the District's service capacity.

The Capital Improvement Program Bundled Project is expected to take approximately 18 months, weather permitting, to complete. The bundled project consists of 21 projects throughout the system. Installation of these lines are along: CR 913, FM 1902, CR 1023, FM 2331, CR 1226, CR 402, I-35W, FM 917, CR 312, FM 4, FM 2415, Gregory Drive and Bentley Drive.

The following projects are currently in construction:

- ❖ FM 2415
 - 100% Complete with a total of 9,048 LF installed
 - Completed long service bores and began to flush and test
 - Within the month of March, the contractor will finish testing and disinfection for FM 2415 and put the line into service.
- ❖ FM 2331
 - 42% Complete with a total of 14,600 LF installed
 - Approximately 2,300 feet of 16-inch waterline was installed in February
 - Within the month of March, the contractor will begin flushing and testing first parts of the project.
- ❖ FM 4
 - 97% Complete with a total of 7,560 LF installed
 - Approximately 860 feet of 12-inch waterline was installed in February
 - Within the month of March, the contractor will finalize the installation of the 12-inch waterline
- ❖ CR 312
 - Begin mobilizing equipment in March
- ❖ CR 913 (I)
 - 81% Complete with a total of 24,940 LF installed
 - Approximately 1,320 feet of 16-inch waterline was installed in February
 - Over 7,774 feet of the project has been turned over to JCSUD
 - Within the month of March, the contractor will be continue installing 16-inch waterline, test and disinfect remaining sections
- ❖ FM 1902 (II)
 - 45% Complete with a total of 1,900 LF installed
 - 1,900 feet of 20-inch waterline was installed in February
 - Pot holed along FM 1902 and identified conflicts
 - Within the month of March, the contractor will be continue installing 20-inch waterline along FM 1902.
- ❖ FM 1902 (III)
 - 58% Complete with a total of 3,640 LF installed
 - 2,040 feet of 20-inch waterline was installed in February
 - Pot holed along FM 1902 and identified conflicts

- Within the month of March, the contractor will be continue installing 20-inch waterline along FM 1902.
- ❖ FM 917
 - 100% Complete with a total of 3,847 LF installed
 - Completed installation of the 12-inch waterline in October
- ❖ I-35W
 - 93% Completed with a total of 7,236 LF installed
 - Approximately 1,200 feet of 8-inch waterline was installed in February
 - Tie-in at the end of I-35W was completed in February
 - Within the month of March, the contractor will continue to install the 8-inch waterline as well as test and disinfect.
- ❖ CR 402
 - Begin mobilizing equipment in March

Pepper Lawson Waterworks (PLW) has been managing the above projects. The contractor will continue to oversee construction to complete the work as soon as practical and strive to avoid any inconvenience to the property owner. The contractor, where possible, will continue to utilize the county road ditch area for mobilizing equipment and the temporary placement of excavated material.

Tyler Lyles, the Districts CIP Coordinator is inspecting the projects to ensure that the work area is returned to a good condition when completed.

As with any construction project, we anticipate minor inconveniences. Johnson County Special Utility District would like to thank you for your understanding and patience as we move forward with the Capital Improvement Program Bundled Project.

Sincerely,



Dana Collier
System Development Manager

Frequently Asked Questions

Q What is the website address for Johnson County Special Utility District?

A <https://www.jcsud.com>

Q What social media platform(s) does JCSUD have, and will you be utilizing social media?

A JCSUD will be utilizing our Facebook page for updates.



Q How long is the construction project going to take?

A Weather will play a role in the progress of the projects. However, the construction for the entire bundle project is expected to take approximately 18 months. Some of the smaller projects will take less time.

Q Will the construction of the project block my driveway?

A As the water line crosses driveways, you will be inconvenienced for a day or two. However, the contractors will be required to have the driveways open at the end of each day so that you will be able to enter and exit each day.

Q The contractor has already installed the waterline across my property and seems to be finished. However, I do not feel that they cleaned up my property. What do I need to do?

A While it may seem that the contractor has completed the project, it is typical for the contractor to complete the installation of the waterline, then return to clean up the entire project. JCSUD will be updating the projects via our website and Facebook page. You can verify completion by visiting the online pages or by calling into our office. Each property owner will be asked to complete a form of satisfaction at the end of construction. This is a good time to also let us know if there are any issues with the clean up across your property.

Q The contractors were working on my property today and I no longer have water. What should I do?

A Please call our main office (817) 760-5200 if this is during business hours (M-F 8a-5p). If this is after 5pm, on a weekend or holiday, please call the after-hours number (817) 760-5255 (5p-8a).

Q The project has been completed for 30 days, and the area where the construction took place has settled. Can anything be done?

A Absolutely! The contractors are required to warranty the settlement of dirt for 90 days after the completion of the project.

Q Who should I call with construction questions?

A Questions should be directed to the District's System Development Clerk at (817) 760-5204 or by email at kwilson@jcsud.com.

Q How can I reach someone outside of regular office hours should a situation arise that requires immediate attention?

A Please call the after-hours emergency number (817) 760-5255 (5p-8a).