Item	TASKERS	Funded 2023	FEB	MAR	APR MAY	JUN JUL	AUG	SE	EP OCT	NOV	DEC	2024	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ост	NOV	DEC	2023	JAN	FEB	MAR
	Engineering for sidewalk along Church street between Franklin and Hillsboro streets and along Hillsboro street from Church to center st Phase 1between Franklin and Nelson completed) Received engineeering plan from and received												reet:	(
1	Install sidewalk along Church St. from Nelson to Hillsboro. Engineering completed. Letters sent out for Right of way signatures (Phase 2)																											
	1a Yes																											
1a 2	Install sidewalks along Hillsbord		Center	· (Phas	e 3): (Engi	neering stil	l in proc	aress	s)																			
2 2a																												
3																												
39																												
54	3a TM putting together a strategy and timeline. Will update at next meeting Church to exit ditch east of Church: Pipe																											
4	·																											
4a	Correct holes in asphalt along	chestnut street	Noods	o be																								
5	paved, waiting for pave			lo be																								
5a																												
6																												
7	Correct flooding problem in C	ounty Rd and Ne	llie Stre	et Hou	sing Comp	lex >																						
7a	Dredging completed along south side of projects. Town Manager coordinated with DOT about clearing ditch on County Road. Informed budget constraints could delay action until																											
8	Obstruction along Oliver Street	near Franklin pre	eventing	a water	flow																							
	TM and Public Works superviso					committee																						
		T T																										
9	washboard on South Church S	Street near Elizab	oth Stro	oot																								
3																												
9a		trimmed back but adar for spring w						OT, ti	they will																			
10																												
10a	Town Manager checking on CE	DBG grant of \$60	0,000 to	comp	lete constru	uction; (Tov	vn contr	ibuti	ion is \$3	,000).	Grant	request	comp	leted a	n sub	mitte	d											
11	Dredge out and clean all exit ditches	Yes				As Require	ed																					
12	Flush out drainage ducts (ANNUALLY)	Yes				ager plans pring Clean																						
	Clean vegitation from railroad track throughout Mt. Olive (MONTHLY) during growing																											

Mount Olive Public Works Advisory Group Infrustructure Plan: 2023- 2024: Correct Drainage, install Sidewalks, Upgrade Sewer System, Improve Streets, clean up areas, water treatment

	Install sidewalk from Connext years budget	enter Str	eet to Cen	iter or O	liver	Street	. Prese	nt to	Towr	Board	l to be	added	to																			
14	14 Williamson from Center to Oliver																															
15	15 Kornegay from Center to Oliver																															
16	16 Franklin from Center to Oliver																															
17	17 Elizabeth from Center to Church																															
	Nelson from Church to Oliver																															
		Unver	-																													
Item	TASKERS		Funded	2023	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2024	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC	2023	JAN	FEB	MAR
18	18 Install drainage pipes where open ditches are too close to residence houses. Completion is driven by budget constraints and owners willingness to help defer c															er cos	at															
19	Trees need to be removed near Carver Culture Center building before they fall and cause damage: Town Manager working to have them removed																															
20	?																															
	Increase size of 12" pi	pe in exit	t ditch at i	ntersect	tion of	Johns	son Stre	et. T	Fown	Manage	er advi	sed fu	ture re	place	met of																	
21	Sewer lines could all	low us op	oportunity	to lowe	r stori	n drai	n pipe.	will re	e-add	ress aft	er that	t sewei	r line l	s repla	aced																	
22	Town Manager having engineer re-accompliah survey of storm drain system: Previous survey ommitted several needed corrections in the south end of town. This survey designed to make necessary corrections over the entire town. Survey will be phased in as funds permit															own.																
23																																
24																																
24a	Securing funding													1	1	1	1	1	1	<u> </u>		1										
24	Kelley Street Behind Tr grown over. Holds wat			enter Sti	reet: /	Area c	omplete	ely																								
24	grown over. Holds wat		?													1																
	Listed below are con										s wher	e there	e are n	o cono	duits.	Water	runs al	ong p	avem	ents f	loodir	ng										
	residence yards and cro Nelson Streeet	eating m	old and m	ildew (n	iote) tr	nis ma	y take s	evera	al yea	rs									I	<u> </u>												
26			No																													
27	Williamson street		No																<u> </u>													
28	Kornegay Streets		No No																													
29	Franklin Street		-																													
30	Hillsboro Street		No				1										<u> </u>												1			
												I				<u> </u>												J				
	I				СОМ	PLET	ED TA	SKS	;																			.	r —			
1	Dredge Morning Dr. E	ast exit d	litch																													
	· - •																	-				-						-				
								-																								
2	Completed sewer line r Busted water pipe caus	•			-		ot Din	ren	aired	and																			I			
3	asphalt patched		a ni a spila		Jente	. 0110	ou i ipe	, ieho	uneu	unu																		l				

Mount Olive Public Works Advisory Group Infrustructure Plan: 2023- 2024: Correct Drainage, install Sidewalks, Upgrade Sewer System, Improve Streets, clean up areas, water treatment

-														
4	102 Shirley St: Exit ditch													
5	Town prepared to open up ditch once Property owners clear path to enter with construction equipment. Project completed	n												
6	Ditch grown in near trailer park on W. Center Street													
7	Ditch dredged out. Trees removed. More to follow													i.
	Install sidewalk Along Church street from Franklin to Nelson Street. Engineering complete	d, right of Way												
8	completed, Waiting on contractors bid													
	LEGEND Scheduled/working Creating Strategy/ under disc		Hold, Waiting Funding and sion other issues											
			13306	3			Com	pletted	-	<u> </u>	 	-		
	ADVISORY BOARD POC: Hobert Yates 919-988-4252 : E-Mail: Dyates26@nc.rr.com													
	ADVISORY BOARD POC: Hobert Yates 919-988-4252 : E-Mail: Dyates26@nc.rr.com													