Mount Olive Public Works Advisory Group Infrustructure Plan: 2021-- 2022: Correct Drainage, install Sidewalks, Upgrade Sewer System, Improve Streets, clean up areas, water treatment

Item	TASKERS	Funded	2021	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2022	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2023	JAN	FEB	MAR
	Engineering for sidewalk along Church street between Franklin and Hillsboro streets and along Hillsboro street from Church to center street: (Phase 1) Town Manager Engineering phase completed. Town Attorney has secured right of Way through property Owners From Franklin to Nelson Street. After the court proceedings are completed.Town Manager will get contract bids to lay that portion of Sidewalk Documents sent to property owners for signature for the Nelson Street to Hillsboro Street portion.																														
1	Install sidewalk Along Church street from Franklin to Nelson Street (Phase 1- include Engineering and completion of sidewalk from Franklin to Nelson Street)																														
1a		yes																													
2	Install sidewalk along Church St. from Nelson to Hillsborough. Letters sent oug for Right of way signatures																														
2a		Yes																													
3	Install sidewalks along Hillsboro from Church to Center: (Phase 3): (Engineering still in pprogreess)																														
3a		No																													
4	Correct flooding problem in County Rd and Nellie Street Housing Complex >																														
4a	Dredging completed along south side of projects. Town looking at clearing blockage along county road when schedule allows . Town Manager also coordinating with NCDOT (Luther Barns) for his help																														
5	Exit ditch east of Church Street between Franklin and Morning drive overgrow. Ditch dug out over to Oliver Street but there is a blocage there preventing the water form flowing to swamp. Public Works looking into locating and removing that Blockage																														
5a		Yes																													
6	Town trimmed trees but the cause of the bumps is still present. Met with DOT: Paving closed for season DOT has on radar for spring 2022																														
6a		Yes																													
7	Install larger Pipe under roadcrossing on Center Street: extent pipe to Brazeale Aveneu to resolve flooding problen in polock and Elezabeth street area																														
7a	Town Manager checking on CDBG grant of $600,000 to complete construction; (Town contribution is $3,000). Grant request completed by April, but approval could take some time. No set date to begin installaton																														
8	Dredge out and clean all exit ditches	Yes				As Required																									
9	Flush out drainage ducts (ANNUALLY)	Yes				Town Manager plans to make this part of Spring Cleanup each year																										
10	Clean vegitation from railroad track throughout Mt. Olive (MONTHLY) during growing season																														
Item	TASKERS	Funded	2021	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2022	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2023	JAN	FEB	MAR
11	Install drainage pipes where open ditches are too close to residence houses. Completion is driven by budget constraints and owners willingness to help defer cost																														
12	Trees need to be removed near Carver Culture Center building before they fall and cause damage: Town Manager working to have them removed																														
13	?																														

Mount Olive Public Works Advisory Group Infrustructure Plan: 2021-- 2022: Correct Drainage, install Sidewalks, Upgrade Sewer System, Improve Streets, clean up areas, water treatment

14	Increase size of 12" pipe in exit ditch at intersection of Johnson Street. Obstructing water flow in ditch between Franklin and Nelson street (Town Manager will re-address to develop a strategy to drain area)		
14a			
15	Town Manager having engineer re-accompliah survey of storm drain system: Previous survey ommitted several needed corrections in the south end of town. This survey designed to make necessary corrections over the entire town. Survey will be phased in as funds permit		
15a			
16	Town planning to make inprovements toTown Hall Parking Lot		
16a	Securing funding		

	Listed below are connection streets between South Church Street and Center streets where there are no conduits. Water runs along pavements flooding residence yards and creating mold and mildew (note) this may take several years		
17	Nelson Streeet	No	
18	Williamson street	No	
19	Korengay Streets	No	
20	Franklin Street	No	
21	Hillsboro Street	No	

1	Dredge Morning Dr. East exit ditch	
2	Completed sewer line replacement in Holiman Heights Area	
3	Busted water pipe caused break in asphalt 612 W Center Street. Pipe repaired and asphalt patched	

	LEGEND		Scheduled/working		Creating Strategy/ under discussion	Hold, Waiting Funding	Completted
	ADVISORY BOARD POC: Hobert Yates 919-988-4252 : E-Mail: Dyates26@nc.rr.com						